



ELEANOR ROOSEVELT HIGH SCHOOL eSTEM ACADEMY PHASE 2B-BUILDING CONSTRUCTION

WEEKLY CONSTRUCTION PROGRESS UPDATE, WEEK ENDING March 22, 2019

Billing through 2/28/19 reflects that the project is 80% complete. Contract Completion Date: 6/1/19

BUILDING T-1

- Exterior Handrail
- Interior Plaster Ceilings
- Final Above Ceiling Work

BUILDING T-2

- Ceiling Grid Installation
- Exterior Plaster

SITE WORK

- Grand Stair Concrete Seating
- Site Concrete Flatwork

PROGRESS PHOTO'S



Building Roofs



Buildings T1 Exterior



Building T2 Exterior



Building T1 Exterior