

Garretson Elementary 2017-2018 Phase 2

Weekly Construction Progress Update, Week Ending August 17, 2018

Billing through 7/31/18 reflects that the project is 91% Contract completion date: October 2018

This week's activities

- Start drywall and taping on Building D
- Brown coat Building D / Some of Building C
- Continue the parking lot and parkway landscaping / Fencing at parking lot complete
- Electrical rough complete along with plumbing, HVAC working on rough in

Next week's activities

- Continue roofing Building C, roofing to be complete on Building D next week
- Drywall and taping building D, Paint to begin later in the week



Building C, Brown Coat



Parking lot Fencing



Kindergarten Gates



Drywall Building D