

## Garretson Elementary 2017-2018 Phase 2

### Weekly Construction Progress Update, Week Ending August 3<sup>rd</sup>, 2018

Billing through 7/31/18 reflects that the project is 91% Contract completion date: October 2018

#### This week's activities

- Installing building canopy frame work
- Pour concrete mow strip @ fencing
- Finish painting Head Start and Kindergarten building
- MEP Trades Continue in building C

#### Next week's activities

- Continue roofing / continue Lathing at buildings C&D
- Start insulation / start drywall
- Clean up of site



Canopy install and Lathing Building C



K1 & K2 Painted



Windows/ Doors/ Lathing @ Building D



Head Start building painted