

Garretson Elementary 2017-2018 Phase 2

Weekly Construction Progress Update, Week Ending July 27th, 2018

Billing through 6/30/18 reflects that the project is 85% Contract completion date: October 2018

This week's activities

- Finished Carpet building 3
- Setting Ornamental iron fence post
- Finished Flat work around site / Installed base and asphalt in parking lot
- MEP Trades Continue in building D and C, framing finishing

Next week's activities

- Clean up after asphalt crew / stripe parking lot
- Start roofing/ continue lathing at both buildings
- Finish window frame install



Framing at Building C Story room



Base at Parking lot



Windows / Doors/ Lathing @ Building D



Asphalt @ Parking lot