

Garretson Elementary 2017-2018 Phase 2

Weekly Construction Progress Update, Week Ending June 8, 2018

Billing through 5/31/18 reflects that the project is 83% Contract completion date: October 2018

This week's activities

- Bldg. C - Install rebar and Pour SOG
- Stand Walls at Building D
- Prep for Steel Install
- Start Demo @ Building 3

Next week's activities

- Continue Framing Building D
- Start Plating Building C
- Continue Demo @ Building 3
- Start demo at Parking lot



Slab Poured Building C



Standing walls - Building D



Site work - Moving out Portables



Building D - Wall Framing