

## Garretson Elementary 2017-2018 Phase 2

### Weekly Construction Progress Update, Week Ending September 28<sup>th</sup>, 2018

Billing through 8/31/18 reflects that the project is 94% Contract completion date: October 2018

#### This week's activities

- All finishes in Building D complete
- Continue Grading around Building C
- Continue acoustical ceiling grid systems in Building C

#### Next week's activities

- Set catch basins, fine grading and pour concrete around building C
- Finish acoustical ceiling grid at building C Library / Continue Casework install Building C .
- Start exposed HVAC duct work @ Library/Media center



Seal and striped parking lot



Building C sidewalk form work



Building C sidewalk form work



Building D finished Interior