

## Norco Elementary 2017-2018 Phase 2

### Weekly Construction Progress Update, Week Ending August 10, 2018

Billing through 7/31/18 reflects that the project is 87% Contract completion date: August 2018

#### This week's activities:

- Complete sod installation at Kindergarten, front parking lot, and by lunch court area.
- Complete irrigation and planting at front parking lot.
- Continued installation of ornamental fencing by kindergarten and Administration building.
- Complete installation of metal decking on Lunch Shelter.

#### Next week's activities

- Complete irrigation & planting through fire lane.
- Complete installation of ornamental fencing.



**New grass**



**Landscape & planting**



**Ornamental fencing**



**Metal decking**