

## Norco Elementary 2017-2018 Phase 2

### Weekly Construction Progress Update, Week Ending July 20<sup>th</sup>, 2018

Billing through 6/30/18 reflects that the project is 84% Contract completion date: August 2018

#### This week's activities:

- Begin stone veneer installation on block columns.
- Complete concrete pour in front of Kindergarten & Building 1.
- Complete painting of steel at lunch shelter.
- Installation of rebar for concrete patch back at rear playground area.

#### Next week's activities

- Begin irrigation installation at front parking lot.
- Complete stone veneer installation on block columns.
- Pour mow curb along property line in front parking lot.
- Begin to sand blast & remove old striping in rear playground.



Stone veneer on columns



Concrete slab



Lunch shelter paint



Rebar installation