

Norco Elementary 2017-2018 Phase 2

Weekly Construction Progress Update, Week Ending July 13th, 2018

Billing through 6/30/18 reflects that the project is 84% Contract completion date: August 2018

This week's activities:

- Complete scratch & brown coat on block columns.
- Complete rebar installation at drive way to Kindergarten building.
- Complete concrete installation at fire lane & walk way to school property.
- Begin to prep & prime steel at Lunch Shelter.

Next week's activities

- Complete concrete work in front parking lot.
- Complete painting at Lunch shelter.
- Begin irrigation & planting at front parking area.
- Begin installation of stone veneer on columns



Brown coat on columns



Rebar installation



Concrete at fire lane & sidewalk



Lunch shelter paint prep