

Norco Elementary 2017-2018 Phase 2

Weekly Construction Progress Update, Week Ending June 15th, 2018

Billing through 5/31/18 reflects that the project is 82% Contract completion date: August 2018

This week's activities:

- Complete installation of Kindergarten playground equipment and rubberized mats.
- Begin grading at front parking lot.
- Concrete pour at north end of Building 2.
- Complete steel erection for lunch shelter.

Next week's activities

- Begin installation of lights at lunch shelter.
- Begin trenching for front parking lot lightings & irrigation sleeves.
- Concrete pour at lunch shelter.
- Installation of base through fire lane.



Kindergarten playground



Front parking grading



Building 2 concrete



Lunch shelter