

## Norco Elementary 2017-2018 Phase 2

### Weekly Construction Progress Update, Week Ending June 8, 2018

Billing through 5/31/18 reflects that the project is 82% Contract completion date: August 2018

#### This week's activities:

- Begin concrete demolition on north end of Building 2.
- Complete demolition at front parking lot.
- Begin installation of new trench drainage at lunch court area.
- Continued installation of rubberized floor mats at Kindergarten playground.

#### Next week's activities

- Begin steel erection for lunch shelter.
- Begin grading at front parking lot.
- Complete installation of trench drains at lunch court area.
- Begin setting fence post around lunch court area.



**Building 2 concrete demo**



**Front parking demo**



**Lunch court trench drains**



**Kindergarten playground**