



Rondo Elementary School Increment #2-BUILDING CONSTRUCTION

Weekly Construction Progress Update, Week Ending August, 31, 2018

Billing Through 8/30 reflects that the project is 6% complete. Contract Completion Date 10/27/2019

- . Area E footings 100%
- . Area's A-D Footings formed 90%
- . Area's F & G Footings Rebar 85% Formed 35%

Next Week's Construction Activities

- . Area E Slab and Cure
- . Area's A-D Footing Pour
- . Area's F & G Rebar Installation and Form Work

Progress Photo's



Area E Building Footings



Area A-D Footing Form Work



Area F-G Rebar and Form Work