



Rondo Elementary School Increment #2-BUILDING CONSTRUCTION

Weekly Construction Progress Update, Week Ending April, 30, 2019

Billing Through 04/30 reflects that the project is 58% complete. Contract Completion Date 10/27/2019

- . Area E Finishes 80%
- . Area's A-D Finishes 75%
- . Area's F & G Finishes 40%
- . Rondo Site 40%

Next Week's Construction Activities

- . Area E Complete Finishes
- . Area's A-D Complete Interior paint coats 1&2
- . Area's F & G Working towards completing T-bar and interior finishes
- . Continue to set up and pour flatwork

Progress Photo's



Area E Finishes



Area A-D Finishes



Area F-G Finishes

Rondo Site work