



## Rondo Elementary School Increment #2-BUILDING CONSTRUCTION

### Weekly Construction Progress Update, Week Ending November 09, 2018

Billing Through 11/30 reflects that the project is 22% complete. Contract Completion Date 10/27/2019

- . Area E Framing 100%
- . Area's A-D Framing 75%
- . Area's F & G Slab 100%
- . Area F&G Framing 30%

### Next Week's Construction Activities

- . Area E MEP Rough In
- . Area's A-D Roof Framing
- . Area's F & G Rough Framing

### Progress Photo's



Area E Framing



Area A-D Framing



Area F-G Framing