



ELEANOR ROOSEVELT HIGH SCHOOL eSTEM ACADEMY PHASE 2B-BUILDING CONSTRUCTION

WEEKLY CONSTRUCTION PROGRESS UPDATE, WEEK ENDING October 19, 2018

Billing through 9/30/18 reflects that the project is 55% complete. Contract Completion Date: 6/1/19

- Building T-1 Exterior Plaster
- Building T-1 Exterior Storefront
- Building T-2 Exterior Lath

NEXT WEEK'S CONSTRUCTION ACTIVITIES

- Building T-1 Exterior Plaster
- Building T-1 Sectional Roll Up Doors
- Building T2 Exterior Lath & Sheathing

PROGRESS PHOTO'S



Building T1 Exterior



Buildings T1/T2 Exteriors



Building T2 Exterior



Buildings T1/T2 Exteriors